

INVESTIGATION INTO
THE UTICA CITY SCHOOL DISTRICT'S
MANAGEMENT OF AN \$8.85 MILLION CAPITAL
IMPROVEMENT BOND

Report Prepared By:
TURNER CONSTRUCTION

June 23, 2005

TURNER CONSTRUCTION'S INVESTIGATION INTO
THE UTICA CITY SCHOOL DISTRICT'S
MANAGEMENT OF AN \$8.85 MILLION
CAPITAL IMPROVEMENT BOND

INDEX

Tab 1.....Roscoe Conkling Elementary School

Tab 2.....John F. Kennedy Jr. High School

Tab 3.....Kernan Elementary School

Tab 4.....Christopher Columbus Elementary School

ROSCOE CONKLING ELEMENTARY SCHOOL

1.0 INTRODUCTION

This report is a study and review of the confidential report titled, “Site Investigation, Roscoe Conkling School, Utica City School District”, dated April 2002, prepared by Earth Tech, Inc. for the New York State Commission of Investigation to be used in their investigation into the Utica City School District’s management of an \$8.85 million capital improvement bond.

This report will follow the same format as the Earth Tech, Inc. report for ease of reference to both reports.

Our site review was based on the following criteria:

- Review of project related plans and specifications.
- Measurements of contract plans.
- Measurement of “as-built” field quantities, viewed from the surface.
- Evaluation of contractors and architect’s change orders relative to plan quantities, as-built quantities and calculated/agreed upon pricing for change orders.
- Interview and site inspection of as-built conditions, with Mr. Craig Fehlhaber, Clerk of the Works for the Project.
- Interview and plan review with the architect of record, Mr. Louis DiOrio.
- Consult with:
 - CME Associates, Inc. – Testing laboratory.
 - Atlantic Testing Laboratories, Ltd. – Testing laboratory.
 - Architectural Stone Co., Inc. – Curb and sidewalk installer.
 - C&S Engineers – Department of Transportation inspection group.

We field measured all new construction work including new sidewalks, parking lot asphalt paving, curbing, concrete pads, retaining wall and stairs. Measurements were based on visible surface conditions. In comparison, it appears Earth Tech, Inc. only measured those items of work that “appeared to differ from the project plans”, as stated on Page 2 of the investigation.

The results of our site review show different measurements from those reported by Earth Tech, Inc. The following tables show our actual field measurements compared to those produced by Earth Tech Inc.

2.0 DOCUMENT REVIEW

The document review for the sitework consisted of the following:

ROSCOE CONKLING ELEMENTARY SCHOOL

- Project Plans for Parking Lots No.1, No. 2 and No. 3 (“Site Improvements”) dated June 4, 1996.
- Project Plans for Parking Lot No. 4 (“Parking Lot Extension”) dated September 1, 1999.
- Project Manual dated September 1, 1999.
- Standard Form of Proposal for Site Improvements.
- Standard Form of Proposal for Parking Lot Extension.
- Contractor’s change order proposal.
- Architect’s response to contractor’s change order proposal letter dated November 18, 1999.
- Architect’s correspondence regarding Parking Lot No. 1 Retaining Wall alleged deficiencies.
- Interview with the Architect, Mr. Louis DiOrio.
- Interview with the clerk of the works, Mr. Craig Fehlhaber.

The contract drawings lack necessary information to prepare a competitive bid. The drawings did not include existing conditions, dimensions and contour lines; nor did they describe specific sitework preparation prior to new construction. The drawings did not include a start point or elevation to begin the new work, as well as new dimensions and contour lines or spot elevations for the sitework.

Hence, the plans resulted in a range of competitive bids for Base Contract #1 from \$144,000 to \$239,500, or a 40% difference. In a number of cases there were conflicts between the project drawings and the technical specifications contained in the project manual. For example, the Typical Paving detail on the plan calls for 12 inches of the New York State Department of Transportation (DOT) Sub-base. Section 02000 of the specifications requires only 6 inches of “run-of-bank gravel or crushed stone”. Also, the Paving details call for a thickness of 4½ inches of asphalt, while the specifications call for a thickness of 4 inches.

Mr. DiOrio advised that he and the contractor had post-bid conversations regarding conflicts between the contract drawings and specification, and the conflicts were resolved in the field to the satisfaction of both parties. However, we could not find any written evidence of this.

Standard construction practices create an order of hierarchy to be utilized when bidding and constructing work. Typically the hierarchy dictates the Contract Specification takes precedence over the Contract Drawings; large scale details take precedence over small scale details, etc. The object is to set a standard by which everyone will work (Architect, Owner, and Contractor). The Supplemental General Conditions to the Specifications typically define the hierarchy; however the documents utilized for the project did not define the hierarchy.

ROSCOE CONKLING ELEMENTARY SCHOOL

3.0 SITE REVIEW

- 3.1 The site was inspected to identify the extent of the work performed relative to the work called for on the plans. All in-place quantities were measured. We did not provide additional cores of asphalt paving, walks or retaining wall. Earth Tech provided a limited number of cores, which we utilized in our review.
- 3.2 Coring was performed by Atlantic Testing Laboratories, Ltd, Utica, New York for Earth Tech Inc. Earth Tech analyzed the cores and collected samples. In-place density testing was recorded by Earth Tech and displayed in their report. We utilized this information in our review.

4.0 RESULTS

The results of our review are presented on the following pages. Material quantities are summarized on Table 3. The quantities were produced by two methods:

- 1) Bid Quantities – We produced a take-off (measurement) of the required quantities to be built from the original bid documents. The bid quantities were produced utilizing a computerized digitizer pad and Pay Dirt Earthwork program, as well as taking measurements with a ruler as a backcheck.
- 2) As-built Quantities – In-field measurements were taken to produce quantities of materials built in the field. As-built conditions refer to an illustration of the conditions as they exist on site after completion of construction where deviations from the construction drawings are noted.

The following Table 3 will summarize the bid quantities and as-built quantities. We have also included Table 3 as produced by Earth Tech for easy comparison. Please note the difference in quantities between Turner and Earth Tech. The difference between bid quantities and as-built quantities shown in Table 3 has been transferred to Table 5. For items that have changed quantities, the bid unit prices were used to evaluate the change. For those items that did not have unit pricing, a fair unit price was used based on credible units in the industry at that time for the Utica, New York area.

Unit pricing is a tool used by contractors, architects and owners on a regular basis. They are used for preliminary budgets for/by owners, by contractors in the preparation of bids, and at times used by contractors, architects and owners in the preparation of change orders to contract work. Unit prices are established by contractors utilizing their knowledge of construction and past experiences. Contractors interpret the documents, envision the way in which the work will be performed, study the existing conditions and proposed construction, try to anticipate the volume of work to be added or deducted, question the difficulty of the work, question if the all work will be constructed at the

ROSCOE CONKLING ELEMENTARY SCHOOL

same time or in small parts, and whether the work be done while on-site or will remobilization be required. All avenues are investigated, and the contractors draw on their past experiences to establish a unit price. Not all contractors look at unit pricing in the same manner, indicating unit pricing is subjective. The largest part of unit pricing is the definition of the unit price the architect has provided in the specification as well as the anticipated volume of materials required to set a level playing field for all bidding contractors. The specification does not provide a definition of what the unit prices are to include and does not provide a material volume. The lack of definition starts the confusion. Bidding contractors must interpret the plans and provide what they believe is the definition of the unit price. Due to this, all contractors will provide unit pricing that differs dramatically. For instance, (a) low bid contractor, Precision Demolition, provided a unit price for subbase course at \$8.50/cy. The bidding competition bid \$24.00/cy for the same work. (b) Precision Demolition provided a unit price for concrete curb replacement at \$14.75/lin.ft.. The bidding competition bid \$22.00/lin.ft. for the same work.

Unit pricing is not consistent with bidders due to a lack of a true definition of work to be performed and a matter of document interpretation. In general, it is the contractors' best judgment.

Examples of confusion with unit pricing:

- Unit pricing for subbase course could be interpreted to include subbase materials placed on a prepared subgrade and compacted or could be interpreted to include demolition of existing conditions, stripping topsoil, cutting or filling the subgrade and then placing and compacting subbase materials and fine grading.
- Curb replacement could be interpreted to include new curb on existing subbase or could be interpreted to mean excavation and removal of old curb and subbase, replacement of subbase with new, new curb, and backfill of curb.

Without a true definition of what a unit price is to include, a contractor cannot provide an accurate unit price. Tables A and B (attached) show the wide range in unit pricing submitted by all bidding contractors for the project (Contracts #1 and #2). It is interesting to note the change in unit prices by Precision Demolition for the addition of Parking Lot No. 4.

In our interview with the Architect, Mr. Louis DiOrio, he admitted it was an oversight on his part to not include the definition of unit prices in the specification. Recognizing his oversight at the start of construction, he elected to negotiate all changes with the contractor and the Owner. There is no evidence this oversight and discovery was brought to the attention of the school board verbally or in writing. Additionally, Mr. DiOrio, in negotiating changes in lieu of utilizing unit prices, followed the provisions in the Contract. General Conditions of the Contract for Construction, Article 7.2, and Change

ROSCOE CONKLING ELEMENTARY SCHOOL

Order subparagraph 7.2.2 states that “method used in determining adjustments to the contract sum may include those listed in subparagraph 7.3.3”. Subparagraph 7.3.3 provides four methods to determine adjustments to a contract. These methods are as follows:

1. Architect and contractor mutually accept a lump sum proposal with supporting data.
2. By the use of unit price
3. Cost to be determined in a manner agreed upon by the parties and a mutually acceptable fixed or percentage fee (negotiations).
4. Cost determined by time and materials.

The architect, recognizing his problem with unit pricing as put forth in the contract documents, used Method #3 in determining changes.

Another method to check or determine a unit price is to take-off a bid quantity and apply it to the contractor’s Application and Certification for Payment continuation sheet (AIA Document G703), commonly called a Schedule of Values. This application is typically reviewed and approved by the architect prior to the first Application for Payment.

In review of Precision Demolition’s Application, Item #11, Retaining Wall, the contractor has applied \$24,000 from his bid estimate. The take-off of wall quantity is 385 lin.ft.. \$24,000 divided by 385 lin.ft. yields a unit price of \$62.34/lin.ft.. 260 lin.ft. of wall was not constructed, therefore a credit in the amount of 260 lin.ft. x \$62.34/lin.ft., less overhead and profit of 15% = a \$13,777 credit. (Mr. DiOrio negotiated a \$14,000 credit). Earth Tech believes that the credit should be \$29,522.22 based on their quantity take-off and the use of Means cost data. It is not fair to take back from the contractor more than what the contractor has competitively bid (\$24,000) for the total retaining wall as shown.

4.1 SUBBASE

Material Thickness: Earth Tech stated that, based on Article 15 of the Supplementary General Conditions, the project requirement for subbase thickness was 12 inches. Conflicts between the drawings and specifications were brought to the attention of the architect and clarified with the contractor in the field and established the subbase material thickness at 6 inches as called for in the contract specification.

Material Type: Earth Tech states a credit is due for subbase materials based on samples exceeding the DOT subbase requirement that limits fines (or dust) in the material to a maximum of 10% on a No. 200 sieve. As previously stated, specification have precedence over drawings. We consulted with both Atlantic Testing Laboratory (ATL) and CME Testing Laboratory (CME) regarding this issue. We were informed

ROSCOE CONKLING ELEMENTARY SCHOOL

that subbase testing is recommended to be performed in a laboratory with stone or gravel samples supplied directly from the quarry, not through coring. Both labs stated core samples may not provide an accurate analysis of fines (or dust) compared to samples from the quarry for the following reasons:

1. Groundwater could raise and deposit additional fines (dust) in the subbase course.
2. The individual coring and collecting sample could possibly core as little as 1/8" into the subgrade materials, which would result in a false reading.
3. Most important is the coring itself. Coring creates dust or fines. Coring is performed with water to assist in cutting and to prevent damage to the core bit. Both labs stated it is highly probable the fines from cutting would be carried into the subbase via the water used for cutting and the additional fines will provide an increased fine content in the subbase material.
4. Subbase materials are stockpiled at the source of manufacture. Although DOT sampling (taken from the center of the stockpile) indicates a fine content of less than 10%, the samples taken may not truly represent the material at the top or bottom of the stockpile which is affected by weather conditions, mainly rain and melting snow. Depending on the location from which the material is taken from the stockpile and transported to the site, the fine content will vary. Based on today's DOT specification for P-209 crushed aggregate base course, it is acceptable to have the fine base course content vary \pm 3%.
5. The six, small 4" diameter samples taken by Earth Tech do not truly represent the 51,400 sq.ft. of asphalt subbase area.

Compaction: The technical specifications, Section 02000, do not contain a quantitative compaction requirement. Typically, documents require 95% in-place density. The three density tests produced by Earth Tech averaged 94.3%. In speaking with several testing agencies, in-place density tests should be taken at the time of installation. In order to determine if the in-place density is sufficient, the District would have to hire a geotechnical engineer to evaluate.

4.2 PAVEMENT

The pavement, as specified by the project drawings, is comprised of 3½" of NYSDOT Type 3 binder course with 1" of NYSDOT Type 7 top course, for a total thickness of 4½". However, the project specification specifies 3" of 2A binder course with 1" of 1A top course, for a total thickness of 4".

NOTE: The asphalt types called out in the specifications refer to a previous version of the NYSDOT standard specifications.

The Architect advised that he and the contractor had a post-bid conversation regarding this conflict and directed the contractor to follow the specification.

ROSCOE CONKLING ELEMENTARY SCHOOL

The January 2, 1990 Department of Transportation (DOT) standard specifications for construction and materials, Paragraph 401-1.15 Thickness Tolerance, allow a tolerance of $\frac{1}{4}$ " in total thickness for paving 4" or less. In other words, pavement thickness of $3\frac{3}{4}$ " (3.75 inches) is acceptable.

Pavement thickness was measured at six locations by Earth Tech, Inc. Comparing the specified thickness and the actual asphalt core thickness, 4 of the 6 cores equal or exceed the specified 4" requirement. The 2 additional cores are shy in thickness and only represent the location in which the core was taken. However, if you average all cores together, the average thickness is 3.79", which is within tolerance and above the 3.75" allowable thickness.

C&S Engineers is a well-known Syracuse, NY based company that has a division that specializes in DOT inspections. The head of that department informed us that DOT does not take credits for asphalt paving insufficient thicknesses. DOT requires removal and reinstallation. C&S questioned why the on-site testing agency did not pick up the insufficient thicknesses at the time of installation. The District did not hire a testing agency.

A credit is not due based on asphalt pavement thickness.

4.3 SIDEWALK

The project specifications indicate concrete sidewalks are to be installed per City of Utica specifications, which require 4" thick concrete walks. Alternatively, the Typical Sidewalk details on the project drawings indicate that concrete sidewalks are to be a minimum of 6" thick with wire reinforcement.

The architect advised that he and the contractor had a post-bid conversation regarding this conflict and directed the contractor to follow the City of Utica standards for sidewalks at 4" in thickness.

Earth Tech measured concrete sidewalks at $5\frac{1}{4}$ " and $7\frac{1}{2}$ " in thickness. Both cores have exceeded the specified 4" thickness. A credit is not due based on sidewalk thickness.

4.4 CURBING

Table 3 shows the quantity differences between Earth Tech and Turner. The differences stem from as-built measurements and the field change to concrete curbing size. Please refer to Table 5 for the cost difference of the 6" curb called for and the 9" curb installed.

ROSCOE CONKLING ELEMENTARY SCHOOL

4.5 CONCRETE PAD

The concrete pad proposed on the contract plans was not built, and a credit is due the contract as shown in Table 5. The pad was a trade-off for additional asphalt paving over the existing concrete pad in the same location.

A dumpster pad was added adjacent to Parking Lot #2 in the amount of 168 sq.ft. as field measured. The dumpster pad is reflected in Table 5.

4.6 CONCRETE RETAINING WALL

A long retaining wall was proposed for the north side of the School District property line. During construction, 259 lin.ft. of wall was not constructed and credited to the owner.

We have reviewed the retaining wall credit in Paragraph 4.0. As stated, 385 lin.ft. of retaining wall was proposed. The contractor's approved Schedule of Values stated the value of the retaining wall was \$24,000 or \$62.34/lin.ft.. A credit for 259 lin.ft. of wall which was not constructed x \$62.34/lin.ft. = \$13,777, as shown on Table 5.

4.7 CHANGE ORDER TOTAL

The change order total proposed to the Board of Education is compared to the credit calculated based on the constructed quantities measured at the site (Table 3). The comparison is presented on Table 5. Table 5 also examines the Contractor's change order request.

The Contractor made a claim for approximately \$20,000 to account for numerous changes to the parking lot; layouts during construction (\$13,000) and for the use of a particular paving subcontractor (\$7,000). The Architect counter offered \$2,225 as compensation, taking all credits into account. Adjustments to the claimed amount are as stated in Mr. DiOrio's letter of December 14, 1999, revised. We have outlined our total change order adjustment in Table 5. Our calculated adjustment is \$9,346. We have no information by which to judge the merits of the contractor's claims since they are a result of the interaction of the Contractor and the Architect during construction.

5.0 SUMMARY

This summary presents our findings of the Site Improvement Project and compares our findings to those found in the confidential report prepared by Earth Tech, Inc, for the New York State Commission of Investigation.

ROSCOE CONKLING ELEMENTARY SCHOOL

Our investigation included the review of:

- Contract plans and specifications.
- Contract between the School District and Precision Demolition.
- Precision Demolition's request for change order and the Architect's response to the request
- Weekly bulletins as prepared by the clerk of the works
- Interview with the architect, Mr. Louis DiOrio
- Interview with the clerk of the works, Mr. Craig Fehlhaber
- Consult with:
 - CME Associates, Inc. – Testing laboratory
 - Atlantic Testing Laboratories, Ltd. – Testing laboratory
 - Architectural Stone Co., Inc. – Curb and sidewalk installer
 - C&S Engineers – Department of Transportation inspection group
- Reviewed the State of New York's Commission of Investigation Preliminary and Final Reports
- Reviewed the confidential site investigation as prepared by Earth Tech, Inc. for New York State Commission

Attached are Tables #3 and #5 as prepared by Turner and, for comparison purposes, Tables #3 and #5 as prepared by Earth Tech, Inc.

Comparing the tables you can see major differences in plan quantities, as built quantities and dollar value. The differences or irregularities may be explained by the following:

- Earth Tech, Inc. may not have measured all as-built conditions, other than those items that “appeared to differ from the project plane”. As-built conditions refer to an illustration of the conditions as they exist on site after completion of the construction, where deviations from the construction drawings are noted.
- The building industry standard that dictates project specifications take precedence over contract drawings.
- Contract plans that lack dimensions and elevations.
- Ambiguities and inconsistencies between the contract plans and specifications.
- Changes in the scope of work that were not defined or documented in writing.
- Lack of a quantitative testing agency on site at the time of construction.
- Insufficient record keeping on the part of the architect and the contractor.
- Earth Tech's interpretation in reference to Article 15 of the Supplemental General Conditions which state:

“Failure to report any conflicts discovered in the Contract Documents, and/or proceed with the work without clarification for same, shall be deemed evidence that the contractor(s) has elected to proceed in the more expensive manner at his own risk.”

ROSCOE CONKLING ELEMENTARY SCHOOL

Mr. DiOrio advised he and the contractor had post-bid conversations regarding conflicts between the drawings and specification, and the conflicts were resolved in the field to the satisfaction of both parties.

The report prepared by Earth Tech, Inc. appears to be a summation of their interpretation of the contract documents, utilizing Article 15 of the General Conditions as the basis of their findings and associated measurements.

Our review is based on the industry practice that specifications have precedence over drawings and as-built field measurements showing differences in the areas of curbing, asphalt paving, retaining wall and materials quantity, all of which are presented in Tables 3 and 5.

The specification did not specify the order of precedence for bidding the project. Therefore, we use the lesser of the two methods due to the competitive nature of the bidding process.

6.0 FINDING

The Clerk of the Works, who took his direction from the Architect, was also the School District's Superintendent of Buildings and Grounds at the time of construction. Essentially, he was working two full time jobs for the District. He was tasked with overseeing nine roof projects and six sitework projects at the same time, in addition to duties related to operations and maintenance for the District.

Throughout our investigation we did not see evidence where anyone was grossly negligent or incompetent throughout the construction project. The management of the project was difficult based upon conflicting plans and specification, and the number of changes incorporated into the work. However, the intent of the contract was met, and within budget as shown on Tables 3 and 5.

The curbs, asphalt paving, walks, retaining walls, etc, are intact after six years. One would expect to see deterioration of asphalt paving within two years. Some is evident and expected without constant maintenance. The reason the asphalt is intact is due to the proper installation of subbase materials.

The curbing is experiencing some deterioration which we believe is due to snow plows hitting and chipping the curb, with the exception of 20 lin.ft. of curb that appears to have been installed with substandard concrete or was severely damaged by snow plowing.

The sidewalks appear intact, with little or no evidence of deterioration or movement.

ROSCOE CONKLING ELEMENTARY SCHOOL

The retaining wall, stairs, and railings are in very good condition with little or no evidence of deterioration, but were re-installed due to the District's subsequent arbitration with Precision Demolition.

Based on the differences in reporting, our report shows a more complete accounting for dollars based on accurate field measurements of as-built conditions.

TABLE 3
Comparison of Plan, Constructed, and Change Order Quantities
Roscoe Conkling School

PREPARED BY
EARTHTECH INC
for NWS Commission of Investigation
Contracts 1 & 2

Prepared by Turner Construction
May 2005

Construction Item	Plan Quantity	Units	Construction Quantity	Units	Difference from Plan	Architect's Change Order	Item No.	Item	Plan Quantity	Unit	As-Built Quantity	Unit	Difference from Plan	Unit
Curb								Curb						
Parking Lot #1	370		207		-163		1	6"	1,993		1,033		-960	
Parking Lot #3	355	lf	294	lf	-61	235 D	2	6"	0	lf	575	lf	575	lf
Parking Lot #2	770		643		-127		3							
Parking Lot #2 Change Order Letter Item 11						110 A								
Parking Lot #4	412		408		-4		3.1							
Total Curb	1,907		1,549		-358		-105							
Sidewalk								Sidewalk						
Northern side of building	865		865		0	167 D	4	Lots 1-3	5,953		6,004		51	
Eastern side of building	2,359		2,321		-38	462 A	5	Lot 4	1,178		1,174		-4	
Adjacent to Parking Lot #2	1,164	sf	1,259	sf	102		6		sf		sf		sf	
Along Mohawk Street			275		275	275 A	6.1							
Along McCasade Ave.	1,800		880		-920		7							
Adjacent to Parking Lot #4	894		999		105									
Total Sidewalk	6,492		6,033		-459		570							
Electrical Conduits								Electrical Conduits						
	192	lf	192	lf	0	192 A	8		0	lf	192	lf	0	lf
New Catch Basin w/Frame & Grate								New Catch Basin w/Frame & Grate						
Lot #1			1		1	1 A	9	Lot #1	0		1		1	
Reset catch basin Lot #1		ea	1	ea	1	1 A	9	Reset catch basin Lot #1	0	ea	1	ea	1	
Lot #2 w/50' of 8" PVC			1		1	1 A	9	Lot #2 w/50' of 8" PVC	0		1		1	
Lot #4 clean catch basin & raise frame & grate			1		1	1 A	9	Lot #4 clean catch basin & raise frame & grate	0		1		1	
Lot #4	2				-2	-2 D	9	Lot #4	2		0		-2	
Red Maples		ea	8	ea	8	8 A		Red Maples		ea	8	ea	8	ea
NWMO Meter/Concrete Pad		ea	1	ea	1	1 A	10	NWMO Meter/Concrete Pad		ea	1	ea	1	ea
Concrete Entrance Lot #2		ls	1	ls	1	1 A		Concrete Entrance Lot #2		ls	1	ls	1	ls
8" thick concrete pad								8" thick concrete pad						
Large eastern side of building	1,540	sf		sf	-1,540		11	Between Lots 2 & 3	1,540	sf	0	sf	-1,540	
Additional dumpster pad southern side			48		48	48 A	13	Additional dumpster pad southern side	0	sf	168	sf	168	
Total Concrete Pads	1,540		48		-1,492		48	Total Concrete Pads	1,540		168		-1,372	
Parking Lot Pavement								Parking Lot Pavement						
Parking Lot #1	7,017		6,759		-258	275 D	14	Lot #1	7,179		8,204		1,025	
Parking Lot #2	18,775	sf	18,649	sf	-126		15	Lot #2	19,470	sf	21,729	sf	2,259	
Parking Lot #3	7,550		7,085		-465		16	Lot #3	6,031	sf	10,854	sf	4,823	
Parking Lot #4	8,993		7,943		-1,050	-163 D	16.1	Lot #4	10,652		10,813		161	
Driveway	1,062		1,062		0		17							
Total Parking Lot Pavement	43,394		42,118		-1,276		-1,325	Total Pavement	44,138		51,401		7,263	
New Lawn								New Lawn						
Northern side of Property	2,815				-2,815		18		0	sf	1,840	sf	1,840	
Adjacent to Parking Lot #3	923	sf		sf	-923		19							
Adjacent to Parking Lot #2	3,428				-3,428		20							
Adjacent to McCasade Ave.	1,800		1,800		0		21							
Total New Lawn	8,966		1,800		-7,166									
Retaining Wall								Retaining Wall						
Parking Lot #1 Retaining Wall	118	lf	118	lf	0		22	Parking Lot #1 Retaining Wall	127	lf	127	lf	0	lf
Parking Lot #3 Retaining Wall	282				-282	-270 D	23	Parking Lot #3 Retaining Wall	280		0		-280	

NOTES:

lf = Linear foot
sf = Square feet
Negative difference = Under plan

Contractors Change Order Not Shown, because change quantities were not indicated
* = Units not broken down on Change Order
A = CONTRACT ADD, D = CONTRACT DELETE

Add sub-base at Added Paving	0		0		0		159
Add unclassified excavation at added paving	0	cy	0	cy	0		159

TABLES
ROSCOE CONUNING SCHOOL

PREPARED BY EARTH TECH, INC. for NYS Commission of Investigation Contracts 1 & 2				
Construction Item	Measured Quantity	BI UNIT Price	Calculated/ADJ Deduct	Units
Cuts				
Paving Lot 1	-58		-1,141	sf
Paving Lot 3	-49		-448	sf
Paving Lot 2	-123		-867	sf
Paving Lot 2 Change Order 1	-		-	
Paving Lot 4	-3		-21	sf
Curb Cutting/Paving Lot 1	-		-	
Curb Cutting/Paving Lot 2	-		-	
Stewalk				
Northern Side of Bldg	20	\$3.00	\$60.00	sf
Eastern Side of Bldg	22	\$5.50	\$121.00	sf
Adjacent to Paving Lot 2	102	\$5.50	\$561.00	sf
Along Midway Street	275	\$5.50	\$1,512.50	sf
Along McCauley Ave	-193	\$3.00	-579.00	sf
Adjacent to Paving Lot 4	13	\$5.50	\$71.50	sf
Deduct for 5' W/ Stewalk in Area of P	-3,244	\$0.10	-324.40	sf
Electrical Conduit	194	\$9.80	\$1,901.20	sf
Cast Basins				
Lot 1	1	\$935.00	\$935.00	each
Lot 1 Reuse Cast Basin	-1	\$200.00	\$200.00	each
Lot 2 w/ 50' of PVC	1	\$935.00	\$935.00	each
Lot 4 Clear catch basin & reuse Frame & Grate	1	\$300.00	\$300.00	each
Lot 4	-1	\$355.00	-\$355.00	each
Red Maple Trees	4	\$165.00	\$660.00	sf
MMW Meter/Concrete Pad	1	\$1,800.00	\$1,800.00	ea
Concrete Entrance Lot 2	1	\$800.00	\$800.00	ea
Concrete Pad				
Large western side of Bldg	-1,504	\$3.00	-\$4,512.00	sf
Additional dumpster pad	-4	\$6.50	-\$26.00	sf
Paving Lot/Prepwork				
Paving Lot 1	-363	\$1.50	-\$544.50	sf
Paving Lot 2	-126	\$1.50	-\$189.00	sf
Paving Lot 3	-470	\$1.50	-\$705.00	sf
Paving Lot 3 Additional paving	-		-	
Paving Lot 4	-1,059	\$1.25	-\$1,323.75	sf
Driveway	830	\$2.25	\$1,867.50	sf
Deduct insufficient thickness Lot 1 (1/2" short)	-7,117	\$0.11	-\$771.87	sf
Deduct insufficient thickness Lot 2 (7/8" short)	-9,775	\$0.21	-\$2,052.75	sf
Deduct insufficient thickness Lot 3 (1/4" short)	-8,809	\$0.05	-\$440.45	sf
Deduct insufficient thickness Lot 4 (1/2" short)	-8,809	\$0.11	-\$968.99	sf
Deduct subbase not meeting specs Lots 1-3	-30,342	\$0.17	-\$5,158.14	sf
Deduct subbase not meeting specs Lot 4	-8,809	\$0.25	-\$2,202.25	sf
New Lawn				
Northern side of property	-2,815	\$1.20	-\$3,378.00	sf
Adjacent to Lot 3	593	\$1.20	\$711.60	sf
Adjacent to Lot 2	-3,429	\$1.20	-\$4,114.80	sf
Retaining Wall				
Increase cap				
Paving	116	\$0.25	\$29.00	sf
Paving Lot 1 Increase height	-363	\$112.24	-\$40,762.12	sf
Paving Lot 3 Delete retaining wall	-		-	
			\$0.00	
			\$0.00	

PREPARED BY TURNER CONSTRUCTION May 2015				
Construction Item	Measured Quantity	BI UNIT Price	Calculated/ADJ Deduct	Units
Cuts				
Lot 1-3-F	-552	\$0.75	-\$414.00	sf
Lot 1-3-F	-200	\$162.00	-\$32,400.00	sf
Lot 4-F	-388	\$5.00	-\$1,940.00	sf
Lot 4-F	-479	\$18.40	-\$8,811.60	sf
Stewalk				
Lot 1-3	+72	\$0.50	\$36.00	sf
Lot 4	-	-	-	
	0	-	-	
Walk use #2 per City of Utica standard typ specs				
Electrical Conduit				
	+190	\$9.00	\$1,710.00	sf
Cast Basins				
Lot 1	+1	\$200.00	\$200.00	each
Lot 1 Reuse	+1	\$200.00	\$200.00	each
Lot 2	+1	\$1,000.00	\$1,000.00	each
			Net Price = \$100 + \$100 = \$200 (per City of Utica) = \$200 Contractor Requests \$1,000	
Lot 4	+1	\$1,000.00	\$1,000.00	each
Lot 4	-1	\$2,000.00	-\$2,000.00	each
			Contractor Request - reuse and align existing	
			Contractor Request	
Red Maple Trees	4	\$62.50	\$250.00	sf
MMW	1	-	-	ea
			Part of Stewalk	
Entrance Lot	1	\$800.00	\$800.00	ea
Pad				
Large Pad	-1,504	\$3.00	-\$4,512.00	sf
Complete	+160	\$6.50	\$1,040.00	sf
Paving				
Lot 1	+1025	\$1.67	\$1,711.75	sf
Lot 2	+225	\$1.67	\$375.75	sf
Lot 3	+4017	\$1.67	\$6,708.39	sf
			Lot 3 Contract 1 was installed and later removed	
Lot 4	-38	\$0.70	-\$26.60	sf
	0		Height adjustment	
	0		Height adjustment	
	+108	\$0.51	\$55.08	sf
	35	\$1.80	\$63.00	sf
			Change installed in Lot 1, previously placed including saw cut & trucking	
			Change out in Lot 1, previously placed including saw cut & trucking	
Lawn				
	+1,841 sf	\$1.35	\$2,485.35	sf
	Lump Sum	-300	-\$300.00	Request by Contractor
Retaining Wall				
Increase height	+1	\$7	\$7.00	See Application for Payment - \$24,000 in for walls - \$24,000 full wall called for = \$61,500 (see 15)
			CRP for wall = \$1,177	
Rebuild	1	Lump Sum	+500	Agreed by Architect
Remove School	1	Lump Sum	+500	Contractor Request - agreed and used
Remove School	1	Lump Sum	-700	Agreed by Architect - reuse 2 materials
Wall Substrate	125 sq	\$8.00	\$1,000.00	
Wall Excavation	125 sq	\$8.50	\$1,062.50	

NOTES:

sf = Square Feet
ea = Each

UNIT PRICE COMPARISON

CONKLING SCHOOL - CONTRACT #1

ITEM	UNIT	ADD/ DEDUCT	Precision Demolition	United Contractors	Poncell Construction	George Nole	Jemcoat, Inc.	Ocuto Paving	Hanna Construction
Unclassified Excavation	cy	ADD	\$8.00	\$15.00	\$25.00	\$20.00	\$25.00	\$16.75	\$9.00
Sub-base course	cy	ADD	\$8.50	\$13.50	\$30.00	\$30.00	\$30.00	\$18.35	\$24.00
Asphalt binder course	sf	ADD	\$1.03	\$0.70	\$0.80	\$1.25	\$7.00	\$1.10	\$0.92
Asphalt top course	sf	ADD	\$0.64	\$0.50	\$0.60	\$1.00	\$7.00	\$0.40	\$0.48
Concrete curb	lf	ADD	\$14.75	\$14.50	\$18.00	\$15.00	\$25.00	\$15.75	\$20.00
Concrete sidewalk	sf	ADD	\$6.50	\$5.50	\$4.20	\$6.50	\$8.00	\$5.25	\$7.50
Concrete curb replacement	lf	ADD	\$14.75	\$14.50	\$23.00	\$25.00	\$28.00	\$15.75	\$22.00
Concrete sidewalk replacement	sf	ADD	\$8.50	\$5.50	\$4.80	\$9.50	\$8.00	\$5.25	\$8.50

* Deduct unit prices were not called for in contract documents

UNIT PRICE COMPARISON

CONKLING SCHOOL - CONTRACT 2

ITEM	UNIT	ADD/ DEDUCT	Precision Demolition	Nole Construction	Jemcoat, Inc.	Roberts Construction	Ocuto Blacktop	Hanna Construction	Murphy Excavation
Unclassified Excavation	cy	ADD	\$10.00	\$10.00	\$30.00	\$12.50	\$23.60	\$7.00	\$6.50
	cy	ADD	\$13.50	\$15.00	\$35.00	\$10.25	\$22.10	\$20.00	\$25.00
Sub-base course	cy	DEDUCT	\$5.50	\$12.00	\$0.00	\$6.75	\$10.40	\$15.00	\$20.00
Asphalt binder course	sf	ADD	\$1.75	\$1.10	\$2.00	\$0.90	\$1.05	\$1.00	\$1.50
	sf	DEDUCT	\$0.50	\$0.80	\$0.00	\$0.70	\$0.65	\$0.85	\$1.20
Asphalt top course	sf	ADD	\$1.00	\$1.15	\$1.00	\$0.50	\$0.55	\$0.60	\$0.75
	sf	DEDUCT	\$0.20	\$0.79	\$0.00	\$0.35	\$0.35	\$0.47	\$0.50
Concrete curb	lf	ADD	\$17.50	\$14.00	\$30.00	\$20.00	\$19.80	\$25.00	\$25.00
	lf	DEDUCT	\$6.00	\$10.00	\$0.00	\$15.00	\$14.40	\$15.00	\$20.00
Concrete sidewalk	sf	ADD	\$7.50	\$6.00	\$8.00	\$5.50	\$6.20	\$7.00	\$8.00
	sf	DEDUCT	\$1.50	\$4.00	\$0.00	\$3.00	\$4.00	\$5.00	\$6.00
Concrete curb replacement	lf	ADD	\$16.75	\$20.00	\$30.00	\$22.00	\$22.00	\$31.00	\$28.00
	lf	DEDUCT	\$5.00	\$18.00	\$0.00	\$15.00	\$14.40	\$20.00	\$20.00
Concrete sidewalk	sf	ADD	\$10.50	\$8.00	\$8.00	\$6.00	\$7.80	\$8.00	\$10.00
	sf	DEDUCT	\$2.50	\$6.00	\$0.00	\$3.00	\$5.00	\$6.00	\$8.00

JOHN F. KENNEDY JUNIOR HIGH SCHOOL

SUMMARY

This summary presents our findings of the Site Improvement Project and compares our findings to those found in the confidential report prepared by Earth Tech, Inc, for the New York State Commission of Investigation.

Our review included the following:

- Contract plans and specifications
- Contract between the School District and George A. Nole & Son, Inc.
- George A. Nole & Son, Inc. request for change order.
- Weekly bulletins as prepared by the clerk of the works
- Interview with the architect, Mr. Louis DiOrio
- Interview with the clerk of the works, Mr. Craig Fehlhaber
- Consult with:
 - CME Associates, Inc. – testing laboratory
 - Atlantic Testing Laboratories, Ltd. – testing laboratory
 - Architectural Stone Co, Inc. – curb and sidewalk installer
 - C&S Engineers – Department of Transportation inspection group
- Reviewed the State of New York’s Commission of Investigation Preliminary and Final Reports
- Reviewed the confidential site investigation as prepared by Earth Tech, Inc. for New York State Commission.

Attached are Tables 3 and 5 as prepared by Turner and, for comparison purposes, Tables 3 and 5 as prepared by Earth Tech, Inc.

Comparing the tables you can see differences in plan quantities, as-built quantities and dollar value. The differences or irregularities appear to be a result of:

- Earth Tech, Inc. not measuring all as-built conditions, other than those items that “appeared to differ from the project plane”. As built conditions refers to an illustration of the conditions as they exist on site after completion of construction, where deviations from the construction drawings are noted.
- The building industry practice that dictates project specifications take precedence over contract drawings
- Contract plans that lack dimensions and elevations
- Ambiguities and inconsistencies between the contract plans and specifications
- Changes in the scope of work that were not defined or documented in writing
- Insufficient record keeping on the part of the architect and contractor
- Earth Tech’s interpretation in reference to Article 15 of the Supplemental General Conditions which states:

“Failure to report any conflicts discovered in the Contract Documents, and/or proceed with the work without clarification for same, shall be deemed evidence

JOHN F. KENNEDY JUNIOR HIGH SCHOOL

that the contractor(s) has elected to proceed in the more expensive manner at his own risk.”

After an interview with Mr. DiOrio, he advised that he and the contractor had post-bid conversations regarding conflicts between the drawings and specification and the conflicts were resolved in the field to the satisfaction of both parties.

The report prepared by Earth Tech, Inc. is a summation of their interpretation of the contract documents, utilizing Article 15 of the Supplementary General Conditions of the Contract as the basis of their findings and associated measurements.

Our review is based on the industry practice that specifications have precedence over drawings and as-built field measurements showing differences in the areas of concrete sidewalks, curbing, asphalt paving, and materials quantity, all of which are presented in Tables 3 and 5.

The specification did not specify the order of precedence for bidding the project. Therefore, industry practice uses the lesser of the two methods due to the competitive nature of the bidding process

CONCLUSION

The materials installed by George A. Nole & Son, Inc. remain in good condition after 6 years. There is little evidence of deterioration to the installed sidewalks, curbing, and asphalt paving other than the damage created by snow plowing.

Prior to the District's request to involve Turner in this review, the Attorney General of the State of New York, Oneida County District Attorney, and the New York State Commission on Investigations investigated George A. Nole & Son, Inc. regarding Nole's business practices in reference to the Utica City School District's \$8.85 million bond issue; in particular, the contracts Nole was awarded by the School District. It is our understanding that as a result of the investigation by the state, Nole returned to the School District an overpayment of funds in the amount of \$30,000 and an additional \$60,000 as agreed to with the Assistant Attorney General of the State of New York.

We understand a portion of the \$60,000 payment was contributed to John F. Kennedy Junior High School Project and speculate this payment as a settlement for any unresolved or underlying issues on the project.

**COMPARISON OF PLAN, CONSTRUCTED AND CHANGE ORDER QUANTITIES
JOHN F. KENNEDY JR. HIGH SCHOOL**

TABLE 3

DATA FROM EARTH TECH'S NO. APRIL 2002 REPORT

DATA FROM TURNER'S MAY 2002 REPORT

Construction Item	Plan		Construction		Difference		Change Item No.	Quantities	Per Plan	Units	As-Built	±
	Quantities	Units	Quantities	Units	from Plan	Units						
Curb	4,570	lf	1,574	ft	-2,996	ft	-2,996	1	4,570	lf	1,815	-2,755
Concrete Scaffolding at Street Side Curb	28	sq	0	sq	-28	sq	0	6	28	sq	0	-28
Sidewalks												
Replacement Concrete	6,022	sq	1,430	sq	-4,592	sq	*	3	6,022	sq	4,577	-1,445
Asphalt	0	sq	1,923	sq	1,923	sq		3	0	sq	2,000	2,000
4ft or 6ft Strip Corner	0	sq	29	sq	29	sq		4	0	sq	29	29
Man	6,022	sq	6,022	sq	0	sq	*	5	6,022	sq	6,000	-22
Flies Sidewalks	13,228	sq	7,246	sq	-5,982	sq	-5,982	6	13,228	sq	11,023	-2,205
Paving	128,920	sq	128,121	sq	-799	sq		7	128,920	sq	128,121	-799
Extend Paving Lot	0	sq	2,907	sq	2,907	sq	3,500	8	0	sq	2,907	2,907
Water Paving on Street	0	sq	1,472	sq	1,472	sq	2,600	9	0	sq	1,472	1,472
Remove & Replace Existing Materials	400	sq	400	sq	0	sq		10	400	sq	2,000	2,000
Concrete Apron @ Catch Basins	2	sq	0	sq	-2	sq		11	2	sq	2	0
Dumper Pad	30	sq	192	sq	162	sq	0	12	30	sq	192	162

NOTES:

lf = Linear Feet Negative Change Order = Credit Order
 sq = Square Feet Positive Change Order = Additional Charges
 Negative Difference = Under Plan
 Positive Difference = Over Plan * = Replacement vs New Sidewalk - Not Under Plan or Over Plan

DOKUMEN PERSETUJUAN

DAFTAR ISI

1

DAFTAR ISI

DAFTAR ISI

No	Uraian	Jumlah		Kategori
		Barang	Layanan	
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45
46
47
48
49
50
51
52
53
54
55
56
57
58
59
60
61
62
63
64
65
66
67
68
69
70
71
72
73
74
75
76
77
78
79
80
81
82
83
84
85
86
87
88
89
90
91
92
93
94
95
96
97
98
99
100

KERNAN ELEMENTARY SCHOOL

SUMMARY

This summary presents our findings of the Site Improvement Project and compares our findings to those found in the confidential report prepared by Earth Tech, Inc, for the New York State Commission of Investigation.

Our review included the following:

- Contract plans and specifications
- Contract between the School District and George A. Nole & Son, Inc.
- George A. Nole & Son, Inc.'s request for change order
- Weekly bulletins as prepared by the Clerk of the Works
- Interview with the Architect, Mr. Louis DiOrio
- Interview with the Clerk of the Works, Mr. Craig Fehlhaber
- Consult with:
 - CME Associates, Inc. – testing laboratory
 - Atlantic Testing Laboratories, Ltd. – testing laboratory
 - Architectural Stone Co., Inc. – curb and sidewalk installer
 - C&S Engineers – Department of Transportation inspection group
- Reviewed the State of New York's Commission of Investigation Preliminary and Final Reports
- Reviewed the confidential site investigation as prepared by Earth Tech, Inc. for New York State Commission

Attached are Tables 3 and 5 as prepared by Turner and, for comparison purposes, Tables 3 and 5 as prepared by Earth Tech, Inc.

Comparing the tables, you can see differences in plan quantities, as-built quantities and dollar value. The differences or irregularities are produced by:

- Earth Tech, Inc. not measuring all as-built conditions other than those items that “appeared to differ from the project plane”. As-built conditions refer to an illustration of the conditions as they exist on site after completion of construction where deviations from the construction drawings are noted.
- The building industry practice that dictates project specifications take precedence over contract drawings.
- Contract plans that lack dimensions and elevations.
- Ambiguities and inconsistencies between the contract plans and specifications.
- Changes in the scope of work that were not defined or documented in writing.
- Insufficient record keeping on the part of the Architect and Contractor.
- Earth Tech's interpretation in reference to Article 15 of the Supplemental General Conditions which states:

“Failure to report any conflicts discovered in the Contract Documents, and/or proceed with the work without clarification for same, shall be deemed evidence

KERNAN ELEMENTARY SCHOOL

that the contractor(s) has elected to proceed in the more expensive manner at his own risk.”

Mr. DiOrio advised that he and the contractor had post-bid conversations regarding conflicts between the drawings and specification, and the conflicts were resolved in the field to the satisfaction of both parties.

The report prepared by Earth Tech, Inc. is a summation of their interpretation of the contract documents, utilizing Article 15 of the Supplementary General Conditions of the Contract as the basis of their findings and associated measurements.

Our review is based on the industry practice that specifications have precedence over drawings and as-built field measurements showing differences in the areas of concrete sidewalks, asphalt paving, additional items not previously reported and materials quantity, all of which are presented in Tables 3 and 5.

The specification did not specify the order of precedence for bidding the project. Therefore, we use the lesser of the two methods due to the competitive nature of the bidding process.

FINDINGS

1. Asphalt pavement resurfacing differences are based on plan quantity and as-built field measurements. The contract drawings do not portray existing asphalt paving surface correctly. Prior to project construction, additional asphalt paving was installed on the west side of the parking lot. This additional paving received asphalt paving resurfacing at an additional cost.
2. Asphalt paving is specified to be 4" thick. The average thickness of asphalt paving cores presented by Earth Tech is 4.15". Therefore, a credit does not apply.
3. Concrete sidewalk thickness as specified per City of Utica is 4"”. The core, presented by Earth Tech, is 5". Therefore, a credit does not apply.
4. Sub-base course is specified to be 6" thick. The particle size distribution is specified, in part, as 0 - 10% passing a #200 sieve, which is dust. The average of 8 specified samples collected by Earth Tech averaged 11.75%, slightly higher than the 0 - 10% specified. The method of samples collection could easily adjust the final findings. For example, a sample collected deeper than the specified 6" thickness could have included subgrade materials containing a high fine, or dust, content and/or the water used for coring washed the fines, generated from the coring operation, into the subbase material, elevating the fine content.

Based on the above, a credit does not apply.

KERNAN ELEMENTARY SCHOOL

CONCLUSION

Throughout our review, we did not find evidence that anyone was grossly negligent or incompetent throughout the project. George A. Nole & Son, Inc. was issued a Change Order in the amount of \$17,326 based on site changes and negotiations with the Architect. Our Table 5 indicates the change order amount could be in the range of \$8,200. Why the difference? It could possibly be due to undocumented changes and/or undocumented negotiations with the architect.

The curbs, asphalt paving, walks, etc, are holding up well after six years. One would expect to see deterioration of asphalt paving within two years. Some is evident and expected without constant maintenance. The asphalt is intact due to the sub-base materials holding up, which indicates the sub-base was installed correctly.

The curbing is experiencing some deterioration, which we believe is due to snowplows hitting and chipping the curb, but in general, they appear to be in good shape.

The walks appear to be intact, with little or no evidence of deterioration or movement.

TABLE 3

Comparison of Plan, Constructed and Change Order Quantities
Kernan Elementary School

Data from Earth Tech, Inc. April 2002 Report

Data from Turner Construction's May 2005 Report

Construction Item	Plan Quantity	Units	Construction Quantity	Units	Difference from Plan	Units	Change Order	Item No.
Curb	75		50		-25			1
Additional Replacement			58		58			2
Additional New Grass Play Area		lf	144	lf	144	lf		3
Additional Bus Loop			80		80			4
Total Curb	75		332		257		417	5
Sidewalk								
Concrete	375				-375			6
Asphalt		sf	250	sf	250	sf		7
Additional New Grass Play Area			1,076		1,076			8
Additional Bus Loop			688		688			9
Total Sidewalk	375		2,014		1,639		3,051	10
New Catch Basin w/Frame & Grate		ea	1	ea		ea		11
8" PVC	90	lf	113	lf	23	lf		12
Resurfaced Parking Area	43,932	sf	43,073	sf	-859	sf		13
New Base Course & Paving	46,095	sf	36,636	sf	-10,000	sf	-10,500	14
Grass								
Additional New Grass Play Area		sf		sf		sf	10,500	15
Retaining Wall & Curb Repairs		lf	62	lf	62	lf	60	16

Construction Item	Plan Quantity	Units	As-Built Quantity	Units	Difference
Curb - New Per Plan	75		51		-24
Remove/Repair	0		58		58
New - Add	0	lf	144	lf	144
New - Add	0		81		81
Total Curb	75		338		261
Sidewalk					
Concrete	375		0		-375
Asphalt	0	sf	250	sf	250
Additional New Grass Play Area	0		1,152		1,152
Additional Bus Loop	0		733		733
Total Sidewalk	375		2,135		2,135
Catch Basins	1	ea	1	ea	0
8" PVC	90	lf	115	lf	25
Resurfaced Parking Area	45,225	sf	47,643	sf	2,418
New Base Course & Paving	47,534	sf	34,344	sf	-13,190
Grass					
Additional New Grass Play Area	0	sf	9,547	sf	9,547
Retaining Wall & Curb Repairs	0	lf		lf	

Notes:

- lf = Linear Feet
- sf = Square Feet
- Negative Difference = Under Plan
- Negative Change Order = Credit Back
- Positive Change Order = Additional Fees
- * = Bus Loop vs. Grass - Not Broken Down on Change Order

TABLE 5

Comparison of Change Order Total to Calculated Total

Kernan Elementary School

Data from Earth Tech, Inc. April 2002 Report

Data from Turner Construction's May 2005 Report

Construction Item	Calculated Change Order Value			Measured Difference	Unit	Unit Price	+/-	Notes
	Units	Measured Quantity	Calculated Bid Unit Price Add/Deduct					
Delete Curbing	lf	-24	\$12.75 ****	-24	lf	\$10.84	-20	\$12.75 less 15% O&M
Additional Concrete Cuts at New Small Bus Loop	lf	80	\$12.75 ****	81	lf	\$12.75	1,033	
Additional Concrete Cuts at both sides of New Play Area	lf	144	\$12.75 ****	144	lf	\$12.75	1,836	
Additional Replacement Curb	lf	59	\$18.90 ****	59	lf	\$18.90	1,096	
Additional Concrete Sidewalks at New Small Bus Loop	sf	688	\$6.50 ****	733	sf	\$6.50	4,765	
Additional Concrete Sidewalks at both sides of New Play Area	sf	1,076	\$6.50 ****	1,152	sf	\$6.50	7,492	
Deleted Concrete Sidewalks	sf	-375	\$6.50 ****	-375	sf	\$6.50	-2,078	\$6.50 less 15% O&M
Substitute Asphalt Sidewalks in lieu of Concrete (8" Subbase)	sf	250	\$1.68 **	250	sf	\$1.68	420	
Deduct for 5" Concrete instead of 6" Concrete	sf	-1,764	\$0.66	0	sf	-	0	lf called for in specs
Replacement Curb/Retaining Wall Repairs	lf			121	lf	\$30.00	3,630	\$18.90 + \$11.10
Provide New Grass Surface in Lieu of Paved Areas	sf	8,584	\$0.32 **	9,547	sf	\$0.67	6,398	\$0.43 + \$0.24 = \$0.67
Pavement Resurfacing (no spec, 1" thickness assumed)	sf	-878	\$0.53 **	2,383	sf	\$0.63	1,634	\$0.53 + \$0.10 to clean & tack coat
Deduct for Average of 3.25" instead of 4.5" Pavement over 75% of paved Areas	sf	-27,521	\$0.30 **	0	sf		0	lf called for in specs; see write-up
Deduct for Sub-base not Meeting Project Specifications	cy	-36,886	\$0.26 **	0	cy		0	(See written description)
Delete Degraded Paving Areas as Directed (12" Sub-base)	sf	-10,300	\$1.90 **	-11,432	sf	\$1.38	-15,547	\$0.14 + \$0.93 + \$0.53 = \$1.60 less 15% O&M
Delete Work to be done on Existing Play area	ls	0	0	-7,226	ls	-	-7,226	\$8,500 scheduled value less 15% O&M
6" PVC Pipe	sf			59	sf	\$13.00	455	
Concrete basolith @ curb repair	cy			7	cy	\$100.00	700	
6" Pad @ east exit	sf			100	sf	\$12.00	1,200	
6" Fill @ new grass surface	cy			237	cy	\$11.00	2,607	Compact & Grade
Change Order Total			-\$28,918					

Notes:

lf = Linear Foot, sf = Square Foot, cy = Cubic Yard, Positive Quantity = Add, Negative Quantity = Deduct

* = Work Not Broken Down on Change Order Proposal

** = Calculated using Unit Price Schedule, Add Price for Unclassified Excavation, Subbase, Binder Course and Top Course

*** = Bid Price Not Provided; Reference Price Utilized

**** = Bus Loop vs Grass - Not Broken Down on Change Order

\$8,166 vs. \$17,326 change order written

TABLE A

UNIT PRICE COMPARISON

KERNAN ELEMENTARY SCHOOL

Item	Add/ Deduct	Unit	Nole Construction	Burrows Trucking	Hanna Construction	North Paving	Jemcoat, Inc.	Ocuto Blacktop
Unclassified Excavation	ADD	cy	\$4.50	\$8.00	\$7.00	\$12.50	\$25.00	\$12.00
Sub-Base Course	ADD	cy	\$7.50	\$10.00	\$16.00	\$12.50	\$30.00	\$27.00
Asphalt Binder Course	ADD	sf	\$0.93	\$0.86	\$0.83	\$0.77	\$60.00	\$0.80
Asphalt Top Course	ADD	sf	\$0.53	\$0.30	\$0.35	\$0.26	\$80.00	\$0.26
Concrete Curb	ADD	lf	\$12.75	\$19.00	\$25.00	\$22.00	\$25.00	\$16.00
Concrete Sidewalk	ADD	sf	\$6.50	\$5.50	\$7.00	\$6.50	\$8.00	\$7.00
Concrete Curb Replacement	ADD	lf	\$18.90	\$24.00	\$30.00	\$22.00	\$28.00	\$16.00
Concrete Sidewalk Replacement	ADD	sf	\$9.50	\$6.75	\$7.50	\$6.50	\$8.00	\$7.00

NOTE: Deduct Unit Prices not called for in Contract Documents

CHRISTOPHER COLUMBUS ELEMENTARY SCHOOL

SUMMARY

This summary presents our findings of the Site Improvement Project and compares our findings to those found in the confidential report prepared by Earth Tech, Inc, for the New York State Commission of Investigation.

Our review included the following:

- Contract plans and specifications
- Contract between the School District and George A. Nole & Son, Inc.
- George A. Nole & Son, Inc.'s request for change order
- Weekly bulletins as prepared by the Clerk of the Works
- Interview with the Architect, Mr. Louis DiOrio
- Interview with the Clerk of the Works, Mr. Craig Fehlhaber
- Consult with:
 - CME Associates, Inc. – testing laboratory
 - Atlantic Testing Laboratories, Ltd. – testing laboratory
 - Architectural Stone Co., Inc. – curb and sidewalk installer
 - C&S Engineers – Department of Transportation inspection group
- Reviewed the State of New York's Commission of Investigation Preliminary and Final Reports
- Reviewed the confidential site investigation as prepared by Earth Tech, Inc. for New York State Commission

Attached are Tables 3 and 5 as prepared by Turner and, for comparison purposes, Tables 3 and 5 as prepared by Earth Tech, Inc.

Comparing the tables, you can see differences in plan quantities, as-built quantities and dollar value. The differences or irregularities are produced by:

- Earth Tech, Inc. not measuring all as-built conditions other than those items that “appeared to differ from the project plane”. As-built conditions refer to an illustration of the conditions as they exist on site after completion of construction where deviations from the construction drawings are noted.
- The building industry practice that dictates project specifications take precedence over contract drawings.
- Contract plans that lack dimensions and elevations.
- Ambiguities and inconsistencies between the contract plans and specifications.
- Changes in the scope of work that were not defined or documented in writing.
- Insufficient record keeping on the part of the Architect and Contractor.
- Earth Tech's interpretation in reference to Article 15 of the Supplemental General Conditions which states:

“Failure to report any conflicts discovered in the Contract Documents, and/or proceed with the work without clarification for same, shall be deemed evidence

CHRISTOPHER COLUMBUS ELEMENTARY SCHOOL

that the contractor(s) has elected to proceed in the more expensive manner at his own risk.”

Mr. DiOrio advised that he and the contractor had post-bid conversations regarding conflicts between the drawings and specification, and the conflicts were resolved in the field to the satisfaction of both parties.

The report prepared by Earth Tech, Inc. is a summation of their interpretation of the contract documents, utilizing Article 15 of the Supplementary General Conditions of the Contract as the basis of their findings and associated measurements.

Our review is based on the industry practice that specifications have precedence over drawings and as-built field measurements showing differences in the areas of concrete sidewalks, asphalt paving, additional items not previously reported and materials quantity, all of which are presented in Tables 3 and 5.

The specification did not specify the order of precedence for bidding the project. Therefore, we use the lesser of the two methods due to the competitive nature of the bidding process.

1. The difference in quantity of concrete walks appears to exist in the removal and reinstallation of walks of which Earth Tech was unaware. Sidewalk thicknesses as specified per City of Utica are 4". The cores, presented by Earth Tech, averaged 7¾". Therefore, a credit does not apply.
2. Asphalt paving is specified to be 4" thick. The average thickness of asphalt paving cores, provided by Earth Tech, is 4". Therefore, a credit does not apply.
3. Sub-base course is specified to be 6" thick. The particle size distribution is specified, in part, as 0 – 10% passing a #200 sieve. The average of 7 samples collected by Earth Tech is 10%; therefore a credit does not apply.

CONCLUSION

Throughout our review we did not see evidence that anyone was grossly negligent or incompetent throughout this construction project. The project documentation was not managed well. However, the intent of the contract appears to be met and within budget as shown on Tables 3 and 5.

The curbs, asphalt paving, walks, etc, are well intact after six years. One would expect to see more deterioration of asphalt paving within the first two years. Some is evident and expected without constant maintenance. The asphalt is in good shape, which indicates the sub-base material is holding up. The curbing is experiencing some deterioration, which could be due to snow plowing. The walks are in very good shape, with little to no evidence of deterioration or movement.

CHRISTOPHER COLUMBUS ELEMENTARY SCHOOL

Based on the differences in reporting, our report shows a more complete accounting for dollars based on accurate field measurements of as-built quantities.

Comparison of Plan, Constructed, and Change Order Quantities
Christopher Columbus Elementary School

Table 3

DATA FROM EARTH TECH'S APRIL 2002 REPORT

DATA FROM TURNERS MAY 2002 REPORT

Construction Item	Plan		Construction		Difference		Plan	As-Built		Difference #	
	Quantity	Units	Quantity	Units	From Plan	Units		Quantity	Units	Quantity	Units
Sidewalk							2,714	5,076		2,362	
- New	2,449	lfs	4,999	lfs	2,550	lfs					
- Add Additional Walk Along East Building Wall			495	lfs	495	lfs					
- Add Concrete Sidewalk Along Bus Drive*			5,500	lfs	5,500	lfs					
- Add Repairs (Concrete Sidewalk at Front Street Area/Bus Stop)†			642	lfs	642	lfs					
Total Sidewalk			4,696	lfs	2,291	lfs	2,714	5,076		2,362	
Curb											
- Repair	65	lfs	3	lfs	62	lfs	37	37		0	
- New	833	lfs	929	lfs	96	lfs	878	884		6	
Total Curb											
Pavement											
- New Exterior Parking Lot (Parking Only) (Large Section)	17,393	sf	17,393	sf		sf	16,449	16,261		-188	
- New Exterior Parking Lot (Parking Plus New Subbase Area)	600	sf	600	sf		sf	void				
- Bus Driveway	4,726	sf	4,726	sf		sf	4,643	4,643		0	
- Area at End of Bus Driveway	3,206	sf	3,166	sf	40	sf	void				
- Walkway Bus Driveway (From 12" to 6")			1,500	sf	1,500	sf					
Total Pavement	25,925	sf	27,385	sf	1,460	sf	27,002	26,712		-290	
Concrete											
- 4" Concrete Pad	210	sf	208	sf	-2	sf	210	210		0	
- 8" Concrete Pad	674	sf	668	sf	-6	sf	668	712		44	

Notes:
 # = Linear Feet Negative Change Order = Credit Back
 sf = Square Feet Positive Change Order = Additional Fees
 Negative Difference = Under Plan * = Not Identified on Change Order
 † = Quantity Not Specified, Quantity Based on Pavement Wearing Proposal (Case 17148)

Comparison of Change Order Total to Calculated Total
Christopher Columbus Elementary School

Table 5

DATA FROM EARTHTECH'S APRIL 2002 REPORT

Data from Turner's May 2005 Report

Construction Item	Calculated Change Order Value			Plan Quantity	As Built Quantity	Measured Difference	Measured Unit Price	+/-	Notes
	Units	Measured Quantity	Calculated Add/Deduct						
Sidewalk				2,369	2,369	0	\$5.50	0	
- New Eastside of Large Parking Lot		492	\$2,715.00	0	264	+264	\$5.50	+1719	
- Add Additional Walks Along East Building Wall	sq. ft.	485	\$3,125.50	0	1,127	+1,127	\$5.50	+7229	
- Add Concrete Sidewalks along Bus Driveway		1,569	\$10,179.00	0	818	+818	\$5.50	+5304	
- Add/replace Concrete Sidewalks at Front Street Area/Bus Drop Off		642	\$4,000.00	0	770	+770	\$5.50	+7125	
- Deduct 3" Concrete Sidewalk instead of 8"		14,869	\$82,874.74	0	0	0	\$5.50	0	Qty of Ultra specification rates 4"
Curbs									
- Repair	lf	463	\$18,900**	88	88	0	0	0	
- New		29	\$6.50	878	849	-29	\$10.00	-314	
Pavement									
- New Eastern Parking Lot Paving Only 4'5" (Large Section)		6	\$ -						
- New Eastern Parking Lot Paving Plus New 12" Subbase (Small)		6	\$ -						
- Bus Driveway		6	\$ -						
- Area at end of Bus Driveway	-3000	180	\$130						Per architect & deck this was installed
- Widen Bus Driveway (12'-0") with paving, topsoil, added subbase		1,569	\$3,527			+1,569	\$1.48	2,319	
- 3-50' Pavement instead of 4-10'		177,339	\$3,225						
- Deduct for Subbase not meeting Project Specifications		15,314	\$3.25						
Concrete									
- 8" Concrete Pad	cy	12	\$6.91						
- 8" Concrete Pad		17	\$7.81						
Remove Base Course-Grind and Regrade Cur and Remove Soft Spots and Areas. Fill and Compact Soft and Low Spots and Areas	ls								(\$3,500.00)
Total Change Order Value \$7,500 + \$5,000 = \$12,500 VS \$30,000			\$7,500.14						
Trees removed at front of Bus Drop				0	1	ea	+1	\$700.00	700
Add concrete step at east building entrance 8' x 4' x 8"				0	1	ea	+1	\$500.00	500
Curb out at se corner of large parking lot				0	1	ea	+1	\$600.00	600
Remove & replace sidewalk between cur line & front of building				0	2,200	sf	2,200	\$5.50	22,000 in Change Order #2 for \$30,000
Mantle @ east end of bus drive				0	1	ea	+1	\$120.00	90
Add unclassified excavation @ road widening				0	48	cy	48	\$4.50	216** 4' x 4' = 16' x 1500 sf = 48 cy
Hot sub-base materials @ road widening				0	30	cy	30	\$7.50	225
									\$44,428 vs \$40,000 issued by change order

*NOTE: Unit prices were not required by contract documents, therefore unit pricing provided by Note for Kennedy School & Korman School, which are identical, will be used in pricing